



November 28, 2016

Coffey County Housing Authority  
313 Neosho Street  
Burlington, Kansas

TCS #2016.021  
Model #2016-01 Triplex  
Construction Inspection

#### Finish Inspection

- Exterior
  - Siding splices are not staggered throughout the wall
  - Siding material used to trim porch header, not painted under the header
  - No trim board on the bottom of the header
  - Post base and cap exposed
  - Exterior GFI's are surfaced mounted
- West Unit
  - Receptacles and switches are not plumb
  - Door casing miter joints are not tight
  - Trim paint on wall, wall paint on the trim, wall paint on the ceiling, ceiling paint on the walls
  - Penetrations of the ceiling in the mechanical closet shall meet the requirements of a fireblocking per IBC Section 718.
- Center Unit
  - Receptacles and switches are not plumb
  - Door casing miter joints are not tight
  - Trim paint on wall, wall paint on the trim, wall paint on the ceiling, ceiling paint on the walls
  - Penetrations of the ceiling in the mechanical closet shall meet the requirements of a fireblocking per IBC Section 718.
- East Unit
  - Receptacles and switches are not plumb
  - Door casing miter joints are not tight
  - Trim paint on wall, wall paint on the trim, wall paint on the ceiling, ceiling paint on the walls
  - Penetrations of the ceiling in the mechanical closet shall meet the requirements of a fireblocking per IBC Section 718.

K. Hector Girardin  
November 14, 2016

K. HECTOR GIRARDIN